

अनुच्छेद 164 में वर्णित

परिशिष्ट "85"

O/o Commissioner, Municipal Corporation Hamirpur, Distt. Hamirpur, HP

Details of development works test checked during audit for the period 04/2023 to 03/2025 in case of which revised expenditure sanction has not been obtained

S. No.	V. No.	Date	Name of work	Name of Contractor	Estimated Cost & Sanctioned Amount	Gross Amount	Excess Expenditure	%age of Excess expenditure
1	373	25-05-2023	C/O R/Wall in Nallah near H/O Late Sh. Bhalkhu Ram in W. No. 04	Sh. Ajay Singh	370544	465767	95223	25.70%
2	377	25-05-2023	C/O R. Wall near Children park In Ward No. 07 Himuda Colony Phase-2	Sh. Vinod Kumar (Kuku)	499500	559699	60199	12.05%
3	340	20-05-2023	R/M of road at Solid Waste Management Project Dagnari	Sh. Rajneesh Thakur	495000	579858	84858	17.14%
4	385	26-05-2023	Restoration of path/ drain in W	Sh. Ajay Singh	384000	424879	40879	10.65%
5	404	30-05-2023	Restoration of path/drain & C/O R/Wall from h/o Sh. Shashi Soni towards Bharam Kumari Ashram W. No. 01	Sh. Mukul Thakur	498183	578953	80770	16.21%
6	462	07-06-2023	Channelization of Nallah R/Wall near Sh. Jhodu Ram towards Vinod Kapoor house W. No. 04.	Sh. Anil Chandel	407442	509975	102533	25.17%
7	3075	20-03-2024	Restoration of road to SWM Project Site (Damaged due to heavy rain by providing retaining wall at Dagnari MC Hamirpur (H.P)	Sh. Rajneesh Thakur	499000	637542	138542	27.76%
8	3077	20-03-2024	Construction of retaining wall along with nallah near Hari Bhawan at W. No. -10	Sh. Ajay Singh	381000	463840	82840	21.74%
9	67	09-04-2024	Stainless, ACP sheets and decoration in Gandhi Chowk P-1, P-2, P-3	Sh. Akash Verma	297000	358281	61281	20.63%
10			Renovation of shelter of Gandhi Chowk Hamirpur Phase 1, 2 and gate/statue of Sh. Mahatma Gandhi.	Sh. Vinod Kumar (Kuku)	277200	376847	99647	35.95%
11	1117	20-09-2024	Providing & laying tiles, roofing work and other work in MC shops Ward No. 02 Hamirpur (H.P)	Sh. Vinod Kumar	54000	280198	226198	418.89%
12	1396	01-11-2024	Restoration of path/drain in W. No. 07 HBC MC Hamirpur (H.P)	Sh. Japan Singh	1117732	1671950	554218	49.58%
			Total		5280601	6907789	1627188	

299-306-



अनुच्छेद 16-5 में वर्णित

परिशिष्ट " 36 "

O/o Commissioner, Municipal Corporation Hamirpur, Distt. Hamirpur, HP

Details of DEVIATION in execution of development works test checked during audit for the period 04/2023 to 03/2025

S. No.	V. No.	Date	Name of work	Name of Contractor	Awarded Amount	Gross Amount	Deviation (₹)	%age of Deviation	Excess/ Less
1	41	06-04-2023	Repair and Maintenance of toilet in M.C Hamirpur Such as Ward No. 02, Ward No. 04 & 05	Sh. Rajneesh Thakur	5,74,950.00	2,98,271.00	-276679.00	-48.12%	Less
2	373	25-05-2023	C/O R/Wall in Nallah near H/O Late Sh. Bhalkhu Ram in W. No. 04	Sh. Ajay Singh	4,44,653.00	4,65,767.00	21114.00	4.75%	Excess
3	377	25-05-2023	C/O R. Wall near Children park in Ward No. 07 Himuda Colony Phase-2	Sh. Vinod Kumar (Kuku)	5,24,475.00	5,59,699.00	35224.00	6.72%	Excess
4	73	12-04-2023	Restoration of path / drain & road	Sh. Vikash khajuria	4,33,929.00	4,28,651.00	-5278.00	-1.22%	Less
5	394	29-05-2023	P/L pavers to existing path & infront of Jang Ghar in Ward No. 11	Sh. Varun Gupta	4,52,723.00	3,09,657.00	-143066.00	-31.60%	Less
6	394	29-05-2023	Restoration of path/road from Dosarka towards Devidash house no. 10 Sabzi Mandi Ward No. 11	Sh. Varun Gupta	4,48,512.00	4,34,228.00	-14284.00	-3.18%	Less
7	341	20-05-2023	Restoration of drain/path from Krishan hous towards house of Parveen Kumar in W. No. 10	Sh. Ankush Sharma	4,89,631.00	4,01,851.00	-87780.00	-17.93%	Less
8	340	20-05-2023	R/M of road at Solid Waste Management Project Dagnari	Sh. Rajneesh Thakur	5,34,600.00	5,79,858.00	45258.00	8.47%	Excess
9	385	26-05-2023	Restoration of path / drain in W. N	Sh. Ajay Singh	4,21,655.00	4,24,879.00	3224.00	0.76%	Excess
10	404	30-05-2023	Restoration of path drain & C/O R/Wall fom h/o Sh. Shashi Soni towards Bharam Kumari Ashram W. No. 01	Sh. Mukul Thakur	5,48,001.00	5,78,953.00	30952.00	5.65%	Excess
11	460	07-06-2023	Restoration of path/drain road Gurudwara Gali Pardeep Kumar towards Kamal House.	Sh. Anurag Sethi	2,22,625.00	2,38,886.00	16261.00	7.30%	Excess
12	461	07-06-2023	Restoration of Road/Path and Drain in Ward No. 05	Sh. Ajay Singh	3,35,060.00	2,85,760.00	-49300.00	-14.71%	Less
13	462	07-06-2023	Channellization of Nallah R/Wall near Sh. Jhondu Ram towards Vinod Kapoor house W. No. 04.	Sh. Anil Chandel	5,05,228.00	5,09,975.00	4747.00	0.94%	Excess
14	575	26-06-2023	Restoration of path / drain / road from Gandhi Gate towards Allahabaad Bank Gali.	Sh. Pankaj Minhas	3,52,546.00	3,29,551.00	-22995.00	-6.52%	Less
15	629	05-07-2023	Restoration of path/drain road from Ganda Naun towards chandla house in W. No. 01 by means of paver block.	Sh. Suresh Kumar	3,52,380.00	3,51,229.00	-1151.00	-0.33%	Less
16	751	24-07-2023	Restoration of Road/path near Shyam Gali, Laximan Gali S.T, S.C Office Rakesh Kumar wooden store Prabhu Gali Ward No. 02.	Sh. Vinod Kumar	4,10,687.00	3,53,290.00	-57397.00	-13.98%	Less
17	760	25-07-2023	C/O R/Wall in front of HIG flats Housing Board Colony W. No. 07	Sh. Rajesh Kumar	3,57,411.00	3,51,905.00	-5506.00	-1.54%	Less
18	761	25-07-2023	Channelization of Nallah C/o R/wall near Sh. Puri Tent House W. No. 01 Hamirpur Distt Hamirpur H.P	Sh. Rajesh Kumar	4,27,814.00	4,31,111.00	3297.00	0.77%	Excess

300-307-



19	837	08-08-2023	Restoration of path/drain near, Bhota Chowk in front of shopping complex W. No. 09	Sh. Varun Gupta	3,68,334.00	3,48,374.00	-19960.00	-5.42%	Less
20	838	08-08-2023	Restoration of path/drain from R.T.O office towards Vinod Thakur house in W. No. 09	Sh. Tian Singh	4,33,929.00	4,06,104.00	-27825.00	-6.41%	Less
21	839	08-08-2023	Restoration of Road/Path from Hakum Chand house to Shivam Jyoti Gali	Sh. Ragubir Singh	4,06,459.00	3,29,603.00	-76856.00	-18.91%	Less
22	1553	29-12-2023	C/O path & R/Wall near house of Rajesh Kumar W. No. 2 below S.P residence Hamirpur	Sh. Yash pal	2,01,650.00	1,98,200.00	-3450.00	-1.71%	Less
23	1548	29-12-2023	Restoration of path / drain road from Nadaun chowk towards Dhani Ram house and Virender Kumar house in W. No. 07	Sh. Yash Pal Chopra	1,89,032.00	1,87,480.00	-1552.00	-0.82%	Less
24	1542	29-12-2023	Channelization of nallah / R/Wall near h/o Sh.. Shakti Chand W. No. 03 Hamirpur	Sh. Ajay Kumar	4,91,483.00	4,68,609.00	-22874.00	-4.65%	Less
25	1544	29-12-2023	Channelization of nallah / R/Wall near h/o Sh. Ranjeet Thakur in W. No. 04	Sh. Navneet Singh	4,83,426.00	4,64,315.00	-19111.00	-3.95%	Less
26	1546	29-12-2023	C/O path by means of tiles near h/o Smt Kangari Devi/Shiv Das in W. No. 05	Sh. Ajay Singh	2,89,854.00	2,86,390.00	-3464.00	-1.20%	Less
27	1545	29-12-2023	Restopration of path/drain /road from Main Road towards Nallah in W. No. 02 (Antrikash Mall Street)	Sh. Dinesh Thakur	4,37,958.00	4,39,738.00	1780.00	0.41%	Excess
28	948	28-08-2023	C/o shed for OWC -2 machine after dismantling the existing structure/shed at S.W.M Project Site at Dagneri M.C Hamirpur Phase-1.	Sh. Rajneesh Thakur (G.C)	6,64,491.00	4,58,639.00	-205852.00	-30.98%	Less
29	1830	07-02-2024	C/O shed for OWC -2 machine after dismantling the existing structure/shed at S.W.M Project Site at Dagneri M.C Hamirpur Phase-1.	Sh. Rajneesh Thakur	6,64,491.00	1,17,805.00	-546686.00	-82.27%	Less
30	332 & 106	25-08-2023 & 26-09-2023	Renovation of Town Hall Phase 1 &	Sh. Sunny Kumar Chopra	1596800	10,81,177.00	-515623.00	-32.29%	Less
31	1140	12-10-2023	Restoration road/path drain from Sai House towards Murari Lal House and others W. No. - 03	Sh. Pankaj Kumar	5,86,869.00	4,79,869.00	-107000.00	-18.23%	Less
32	1297	17-11-2023	Restoration of path from house of Sh. Hans Raj towards Chander Shekhar House H.B.C W. No. 08	Sh. Karanvir Singh	3,85,727.00	3,66,367.00	-19360.00	-5.02%	Less
33	1269	10-11-2023	Restoration of path / drain from Papi house towards Gautam Parking, Maya Hotel in W. No. - 08 Hamirpur.	Sh. Mukul Thakur	3,43,514.00	3,05,580.00	-37934.00	-11.04%	Less
34	1269	10-11-2023	C/O R. Wall & Channelization of Nallah near B. Dutta towards Devi Ram H/O W. No. - 02 HBC Colony.	Sh. Mukul Thakur	2,24,431.00	2,35,617.00	11186.00	4.98%	Excess
35	1543	29-12-2023	C/O Drain/path/underground drain near h/o Sh. Bidhi Chand Puran Chand and prakash chand towards H.P.P.W.D road in W. No. 11	Sh. Pankaj Minhas	4,97,502.00	4,90,313.00	-7189.00	-1.45%	Less



36	1552	29-12-2023	C/O link road from Pahariya Tayala towards Raj Kumar House Bhater Kalan W. No. 08 Naya Nagar Hamirpur	Sh. Ajay Singh	1,97,391.00	2,00,000.00	2609.00	1.32%	Excess
37	1825	07-02-2024	Laying of pipes for drainage of rain shelter near house of smt. Kamlesh Kumari and Raksha Sethi Ward No. 03	Sh. Akhil Thakur	6,89,425.00	3,18,697.00	-370728.00	-53.77%	Less
38	3073	20-03-2024	Construction of drain at SWM Project Site at Dagneri MC Hamirpur (H.P)	Sh. Ankush Sharma	5,91,542.00	5,00,000.00	-91542.00	-15.48%	Less
39	3075	20-03-2024	Restoration of road to SWM Project Site (Damaged due to heavy rain by providing retaining wall at Dagneri MC Hamirpur (H.P)	Sh. Rajneesh Thakur	6,58,680.00	6,37,542.00	-21138.00	-3.21%	Less
40	3077	20-03-2024	Construction of retaining wall along with nallah near Hari Bhawan at W. No. - 10	Sh. Ajay Singh	4,64,473.00	4,63,840.00	-633.00	-0.14%	Less
41	3074	20-03-2024	Restoration of path/drain near AD Sharma house towards Vijay Sharma house W. No. 07.	Sh. Mukul Thakur	3,39,325.00	2,45,200.00	-94125.00	-27.74%	Less
42	144	23-04-2024	Laying of pipes for drainage of rain water near h/o Smt. Kamlesh Kumar and Raksha Sethi W. No. 03.	Sh. Akhil Thakur	6,89,425.00	3,53,848.00	-335577.00	-48.67%	Less
43	1583	01-01-2024	Restoration of road/path near Col. Punjab House and other in W. No. 07	Sh. Vinod Kumar	3,78,925.00	3,76,086.00	-2839.00	-0.75%	Less
44	1653	09-01-2024	C/o shed for OWC -2 machine after dismantling the existing structure/shed at S.W.M Project Site at Dagneri M.C Hamirpur Phase-2.	Sh. Rajneesh Thakur	6,64,491.00	3,21,616.00	-342875.00	-51.60%	Less
45	1830	07-02-2024	C/o shed for OWC -2 machine after dismantling the existing structure/shed at S.W.M Project Site at Dagneri M.C Hamirpur Phase-2.	Sh. Rajneesh Thakur	6,64,491.00	2,56,300.00	-408191.00	-61.43%	Less
46	1652	09-01-2024	R/O path along with retaining wall near h/o Raj Kumar Ward No. 08 Bhater Kalan.	Sh. Balal	74,200.00	73,356.00	-844.00	-1.14%	Less
47	1653	09-01-2024	Construction of R. Wall of MC Children park (Housing Board Colony) W. No. 07	Sh. Rajneesh Thakur	5,22,606.00	5,25,380.00	2774.00	0.53%	Excess
48	1831	07-02-2024	Channelization of nallah / R.C.C hume pipe culvert and path etc. in Anu W. No. 01.	Sh. Shashi Kumar	6,64,918.00	4,34,089.00	-230829.00	-34.72%	Less
49	1842	08-02-2024	C/o providing and laying paver block to existing path and c/o retaining wall near house of Such Rana in W. No. - 11	Sh. Sachin Kumar (G.C)	69,300.00	67,888.00	-1412.00	-2.04%	Less
50	1843	08-02-2024	Restoration of path by providing R/Wall damaged due to heavy rain h/o Om Parkash s/o Nand Lal W. No. - 03	Sh. Vikash khajuria	80,500.00	76,010.00	-4490.00	-5.58%	Less
51			Restoration of road / drain form Dogra house towards Naveen Kaungo house, Allahabad bank street (R.W) and others in W. No. - 06	Sh. Anurag Sethi	4,49,910.00	2,27,528.00	-222382.00	-49.43%	Less
52	1955	22-02-2024	C/O path and drain in W. No. 07 HBC Hamirpur	Sh. Vinod Kumar	1,42,000.00	1,42,200.00	200.00	0.14%	Excess
53			C/O Rain Shelter in Park W. No. - 02.	Sh. Pankaj Kumar	5,94,762.00	5,95,000.00	238.00	0.04%	Excess



54	2053	05-03-2024	Redevelopment of park in W. No. - 02	Sh. Vinod Kumar	5,74,885.00	5,66,295.00	-8590.00	-1.49%	Less
55	2053	05-03-2024	Development of parking & repair like chambers, channel platform for stacking of garbage etc. ward no. - 02	Sh. Akhil Thakur	5,74,425.00	4,26,839.00	-147586.00	-25.69%	Less
56	3015	13-03-2024	Restoration of path and drain in W. No. - 08 Hamirpur (H.P)	Sh. Manoj Kumar	6,60,504.00	5,66,448.00	-94056.00	-14.24%	Less
57	3097	22-03-2024	C/O channel and breast wall in h/o Manoj Kumar H.B.C W. No. - 07	Sh. Vinod Kumar S/o Sh. Prahlad ram	4,31,250.00	4,23,994.00	-7256.00	-1.68%	Less
58	3076	20-03-2024	C/o breast wall near h/o Smt. Urmila Devi W. No. - 08	Sh. Dhani Ram	95,000.00	86,840.00	-8160.00	-8.59%	Less
59	3073	20-03-2024	Repair and restoration of work of W. No. - 07 Hamirpur (Sub Head - Repair like drain, path, walls)	Sh. Ankush Sharma	4,61,575.00	2,82,083.00	-179492.00	-38.89%	Less
60	67	09-04-2024	Stainless, ACP sheets and decoration in Gandhi Chowk P-1, P-2, P-3	Sh. Akash Verma	2,97,000.00	3,58,281.00	61281.00	20.63%	Excess
61	67	09-04-2024	Construction of Retaining Wall at Village Dagneri Solid Waste Plant Hamirpur	Sh. Rajneesh Thakur	6,37,000.00	5,86,200.00	-50800.00	-7.97%	Less
62	67	09-04-2024	Repair & restoration of work of ward no. 09 Hamirpur (Sub Head - Repair like drain, path, wall etc.	Sh. Rajneesh Thakur	5,58,880.00	5,64,757.00	5877.00	1.05%	Excess
63	67	09-04-2024	Restoration of path & drain near Santoshi Mata Mandir and near Hoshiar Singh House W. No. - 08	Sh. Manoj Kumar	6,61,500.00	6,61,411.00	-89.00	-0.01%	Less
64	87	10-04-2024	Construction of rain shelter in front of town hall building hall building ward no. - 06 Hamirpur	Sh. Anurag Sethi	622571	5,90,768.00	-31803.00	-5.11%	Less
65	379	28-05-2024	Construction of toilet at Town Hall W. No. 06 Hamirpur (H.P)	Sh. Anurag Sethi	6,25,500.00	1,81,635.00	-443865.00	-70.96%	Less
66	490	13-06-2024	Construction of road cum drain from Sh. Banka Ram house towards Hathli Khad W. No. - 11 Hamirpur (H.P)	Sh. Manoj Kumar	6,69,559.00	4,25,909.00	-243650.00	-36.39%	Less
67	67	09-04-2024	Repair & maintenance of EO residence and MC shops W. No. 02 & R/M of Ward No. 02 near PWD colony, W. No. 02 Hamirpur.	Sh. Vinod Kumar (Kuku)	1120500	11,58,317.00	37817.00	3.38%	Excess
68			Renovation of shelter of Gandhi Chowk Hamirpur Phase 1, 2 and gate/statue of Sh. Mahatma Gandhi.	Sh. Vinod Kumar (Kuku)	267300	3,76,847.00	109547.00	40.98%	Excess
69			Redevelopment of Gandhi Chowk, Hamirpur MC Hamirpur (H.P)	Sh. Manoj Kumar	7,74,225.00	4,00,917.00	-373308.00	-48.22%	Less
70	87	10-04-2024	C/O link road from Hans Raj house towards Chet Ram house New Road H.B Colony W. No. 08 Naya Nagar Hamirpur (H.P)	Sh. Karanvir Singh	1,12,000.00	1,05,410.00	-6590.00	-5.88%	Less
71	87	10-04-2024	C/O road along with drain near Central School towards chouhan house W. No. 01	Sh. Karanvir Singh	2,32,875.00	1,74,230.00	-58645.00	-25.18%	Less
72	145	23-04-2024	C/O R/Wall to prevent soil erosion near h/o Vijay apposite NIT Colony W. No. 07 MC Hamirpur	Sh. Vinod Kumar S/o Sh. Prahlad ram	5,73,850.00	5,66,099.00	-7751.00	-1.35%	Less



73	255	08-05-2024	C/O R/Wall for channelization of Nallah in HBC near Park W. No. 08	Sh. Rajat Rana	5,04,000.00	5,03,552.00	-448.00	-0.09%	Less
74	342	21-05-2024	Renovation of toilets & beautification near Gandhi Chowk W. No. 02 MC Hamirpur (Aspirational Toilet)	Sh. Anil Shyam	6,01,533.00	5,23,919.00	-77614.00	-12.90%	Less
75	386	28-05-2024	Remaining work of widening of road from Shiv Mandir to Satsang Ghar W. No. 10	Sh. Ajay Singh	4,79,379.00	4,88,640.00	9261.00	1.93%	Excess
76	386	28-05-2024	Channelization of Nallah and R.C.C Slab Ward No. 03 & 04	Sh. Ajay Singh	4,45,900.00	4,39,245.00	-6655.00	-1.49%	Less
77	454	10-06-2024	Restoration of Road/Darin from Chaman Verma house towards Ram Raj House new Primary School in W. No. - 05	Sh. Ajay Singh	6,24,375.00	6,73,818.00	49443.00	7.92%	Excess
78	359	24-05-2024	Development of parking & repair like chambers, channels platform for stacking of garbage etc. W. No. 02	Sh. Akhil Thakur	5,74,425.00	1,51,764.00	-422661.00	-73.58%	Less
79	379	28-05-2024	C/O WC unit at Lalhari W. No. 11	Sh. Dhani ram	4,11,000.00	3,86,256.00	-24744.00	-6.02%	Less
80	379	28-05-2024	Restoration of path and drain from Vijay Kumar shop towards Balli in Baru W. No. 11	Sh. Rajneesh Thakur	5,39,000.00	7,94,053.00	255053.00	47.32%	Excess
81	379	28-05-2024	Repair & restoration of work of ward no. 11 Hamirpur (Sub Head : - Repair like drain, path, walls etc.)	Sh. Rajneesh Thakur	5,68,860.00	6,77,421.00	108561.00	19.08%	Excess
82	428	05-06-2024	Beautification of courtyard and widening of Gate of Town hall of MC Hamirpur.	Sh. Anurag Sethi	5,75,614.00	4,56,953.00	-118661.00	-20.61%	Less
83	514	18-06-2024	Renovation of toilet & beautification near Pucca Bhro W. No. 01	Sh. Ankush Sharma	6,18,750.00	5,93,938.00	-24812.00	-4.01%	Less
84	87	10-04-2024	C/O Rain Shelter in W. No. 02 P-2	Sh. Ankush Sharma	4,76,000.00	4,76,260.00	260.00	0.05%	Excess
85	87	10-04-2024	Construction of CC drain at village Dagneri Solid Waste Plant Hamirpur (H.P)	Sh. Ankush Sharma	5,51,000.00	2,85,029.00	-265971.00	-48.27%	Less
86	87	10-04-2024	Restoration of path & drain from Sujapur Hamirpur road near Degree College towards Puri Tent house Ward No. 01 Hamirpur Phase-1 & pavers near Degree College Ground W. No. 01 P-2	Sh. Sanjeev Sharma	12,34,550.00	13,53,103.00	118553.00	9.60%	Excess
87	311	16-05-2024	Repair & restoration of work of Ward No. 10 Hamirpur (Sub Head : - Repair like drain, path, Wall)	Sh. Manoj Prop. Writer Dogra Traders Ltd.	5,48,900.00	5,67,387.00	18487.00	3.37%	Excess
88	311	16-05-2024	C/O paver block & steel jala for HIG flat HBC Hamirpur.	Sh. Rajneesh Thakur	87,500.00	84,713.00	-2787.00	-3.19%	Less
89	311	16-05-2024	R/M of shed and other allied work at Village - Dagneri Solid Waste Plant Hamirpur	Sh. Rajneesh Thakur	6,07,500.00	3,74,782.00	-232718.00	-38.31%	Less
90	514	18-06-2024	Repair & restoration of work of Ward No. - 01 Hamirpur (Sub Head : - Repair like drain, path, walls etc.)	Sh. Ankush Sharma	4,61,575.00	4,63,714.00	2139.00	0.46%	Excess
91	538	24-06-2024	P/F pavers near PWD colony Car Parking W. No. - 02	Sh. Akhil Thakur	5,48,800.00	6,49,248.00	100448.00	18.30%	Excess
92	538	24-06-2024	P/F pavers tiles for car parking near PWD Colony Ward No. 02 Hamirpur (Phase-2)	Sh. Vinod Kumar	5,48,800.00	6,72,885.00	124085.00	22.61%	Excess



93	538	24-06-2024	Repair and maintenance of Partap Gall W. No. 05	Sh. Vinod Kumar	6,21,000.00	6,50,208.00	29208.00	4.70%	Excess
94	578	29-06-2024	Beautification of Hathli Khad, R/Wall and C/O drain.	Sh. Vasu Dev Nandan	5,62,500.00	3,10,871.00	-251629.00	-44.73%	Less
95	636	09-07-2024	Restoration of path/construction of drain/underground drain from Sarvhit Sudhar Sabha towards balmiki Mohalla in Ward No. - 09	Sh. Balal	6,23,750.00	5,21,095.00	-102655.00	-16.46%	Less
96	636	09-07-2024	Construction of R. Wall at Solid Waste Management Plant Dagneri, Hamirpur	Sh. Rajneesh Thakur	6,83,100.00	6,87,013.00	3913.00	0.57%	Excess
97	636	09-07-2024	R/M of shed and other allied work at Village - Dagneri Solid Waste Plant Hamirpur	Sh. Rajneesh Thakur	6,07,500.00	2,22,215.00	-385285.00	-63.42%	Less
98	636	09-07-2024	Construction of Boundary Wall with Tin Sheet at Solid Waste Plant, Dagneri Hamirpur.	Sh. Rajneesh Thakur	6,48,000.00	6,36,711.00	-11289.00	-1.74%	Less
99	734	26-07-2024	Restoration of path and drain near Maya Hotel W. No. 08	Sh. Manoj Kumar	3,90,000.00	3,63,619.00	-26381.00	-6.76%	Less
100	734	26-07-2024	Beautification of Rain Shelter near Boys School W. No. 02 Hamirpur.	Sh. Manoj Kumar	5,97,800.00	6,43,664.00	45864.00	7.67%	Excess
101	734	26-07-2024	Beautification of Hathli Khad, R/Wall and C/O Drain.	Sh. Vasu Dev Nandan	5,62,500.00	2,49,208.00	-313292.00	-55.70%	Less
102	856	13-08-2024	Construction of toilet at Town Hall W. No. 06 Hamirpur (H.P)	Sh. Anurag Sethi	6,25,500.00	3,55,974.00	-269526.00	-43.09%	Less
103	977	31-08-2024	C/O R/wall and channelization of Nallah in W. No. - 04	Sh. Vinod Kumar S/o Sh. Prahlad ram	7,30,100.00	6,97,768.00	-32332.00	-4.43%	Less
104	977	31-08-2024	C/O R/Wall near Police Line Chowk W. No. - 11	Sh. Dhani Ram	4,14,000.00	2,98,898.00	-115102.00	-27.80%	Less
105	1003	03-09-2024	Repair & maintenance of path and drain in W. No. - 04	Sh. Pankaj Minhas	4,75,800.00	5,11,386.00	35586.00	7.48%	Excess
106	1025	05-09-2024	Renovation of toilet & beautification Ward No. - 02 apposite to GSSS Boys, MC Hamirpur	Sh. Manoj Kumar	7,23,550.00	5,96,635.00	-126915.00	-17.54%	Less
107	1025	05-09-2024	P/F flooring of 1st floor of Gandhi Statue, Gandhi Chowk Hamirpur.	Sh. Manoj Kumar	7,17,750.00	58,662.00	-659088.00	-91.83%	Less
108	1602	13-12-2024	Repair & maintenance of rain shelter apposite house of Punkaj Lakhani Pal Ward No. 08	Sh. Subhash Chand	138238	92,720.00	-45518.00	-32.93%	Less
109	491	13-06-2024	Restoration of path near Advocate Ashwani house and opposite Centre School W. No. - 01 MC Hamirpur.	Sh. Karanvir Singh	4,80,000.00	3,63,668.00	-116332.00	-24.24%	Less
110	504	15-06-2024	Renovation of toilets & beautification near Samraat Café W. No. - 02 P-1 & P-2	Sh. Surinder Kumar	13,63,000.00	13,12,036.00	-50964.00	-3.74%	Less
111	612	05-07-2024	Repair and restoration of work of W. No. 02 (Sub Head - Repair like drain, path, wall)	Sh. Sunil Kumar (G.C)	5,04,000.00	5,24,750.00	20750.00	4.12%	Excess
112	612	05-07-2024	Renovation of urinal near DAV Primary School W. No. - 05 MC Hamirpur.	Sh. Akhil Thakur	5,72,424.00	3,82,054.00	-190370.00	-33.26%	Less
113	856	13-08-2024	C/O R/Wall in HBC W. No. - 07	Sh. Vinod Kumar S/o Sh. Prahlad ram	2,18,500.00	2,27,783.00	9283.00	4.25%	Excess
114	1017	04-09-2024	P/F ACP work at Parking and washroom near Gandhi Gate Hamirpur.	Sh. Akash verma	4,95,000.00	4,89,186.00	-5814.00	-1.17%	Less



115	1017	04-09-2024	P/F ACP work apposite Boys School Gate, Brij Nagar Bathroom.	Sh. Akash Verma	4,99,000.00	5,41,900.00	42900.00	8.60%	Excess
116	1017	04-09-2024	P/F ACP work apposite Soharu Complex Bathroom, PWD Colony, Hamirpur (H.P)	Sh. Akash Verma	4,95,000.00	5,44,500.00	49500.00	10.00%	Excess
117	1017	04-09-2024	P/F letters at Gandhi Gate, ACP work at Gandhi Chowk and Town Hall Gate and Bathroom Hamirpur	Sh. Akash Verma	4,90,000.00	5,34,192.00	44192.00	9.02%	Excess
118	1076	13-09-2024	Renovation of Town Hall Ward No. 06 and repair work of ceiling, roofing near rain shelter Boy School, Ward No. - 02 Hamirpur.	Sh. Anurag Sethi	6,61,500.00	3,90,509.00	-270991.00	-40.97%	Less
119	1117	20-09-2024	Redevelopment of existing room for Senior Citizen and Chowkidar near Parking Ward No. 02 Hamirpur (H.P)	Sh. Vinod Kumar	6,61,500.00	6,47,014.00	-14486.00	-2.19%	Less
120	1117	20-09-2024	Construction of Atithi café in Park W. No. 02 Hamirpur (H.P)	Sh. Vinod Kumar	6,34,500.00	6,64,283.00	29783.00	4.69%	Excess
121	1117	20-09-2024	Providing & laying tiles, roofing work and other work in MC shops Ward No. 02 Hamirpur (H.P)	Sh. Vinod Kumar	52,000.00	2,80,198.00	228198.00	438.84%	Excess
122	1116	20-09-2024	Restoration of road/drain in W. No. 07 Hamirpur.	Sh. Anoop Ray	5,63,870.00	3,22,378.00	-241492.00	-42.83%	Less
123	1155	21-09-2024	Redevelopment of Shamshanghat at Hathli Ghat, Hamirpur (Sub Head :- R. Wall & Stairs)	Sh. Vasu Dev Nandan	6,12,500.00	4,50,053.00	-162447.00	-26.52%	Less
124	1155	21-09-2024	Restoration of road/path/R. Wall from Sumiti Parkash Gautam house towards Raj Kumar house and other Ward No. 10	Sh. Raghubir Singh	3,74,250.00	2,80,417.00	-93833.00	-25.07%	Less
125	1683	30-12-2024	R/M of outer wall and other maintenance near Town Hall, MC Hamirpur	Sh. Anurag Sethi	5,60,000.00	5,65,339.00	5339.00	0.95%	Excess
126	1206	03-10-2024	Repair of path & drain near Shiv Mandir towards SD Public School W. No. - 11	Sh. Rajneesh Thakur	4,48,500.00	5,84,967.00	136467.00	30.43%	Excess
127	1206	03-10-2024	Construction of path near SD Public School W. No. - 11 MC Hamirpur	Sh. Rajneesh Thakur	6,94,988.00	7,50,989.00	56001.00	8.06%	Excess
128	1205	03-10-2024	Renovation of toilets & beautification MC Community Centre, Ward No. 08 Khuddi, MC Hamirpur	Sh. Rajneesh Thakur	6,73,650.00	7,19,994.00	46344.00	6.88%	Excess
129	1205	03-10-2024	R/O park and c/o R/Wall near W. No. - 07 MC Hamirpur	Sh. Rajneesh Thakur	5,17,500.00	5,29,621.00	12121.00	2.34%	Excess
130	1265	10-10-2024	Beautification of area of Park with P/L of railing near HBC Ward No. 07 MC Hamirpur	Sh. Anurag Sethi	5,17,500.00	5,97,969.00	80469.00	15.55%	Excess
131	1294	18-10-2024	Renovation of toilet & beautification near MC Parling W. No. 06 MC Hamirpur.	Sh. Pankaj Minhas	6,98,741.00	7,18,670.00	19929.00	2.85%	Excess
132	1265	10-10-2024	Construction of R/Wall and path near RTO Office W. No. 09 Hamirpur.	Sh. Dhapi Ram	5,17,500.00	2,41,500.00	-276000.00	-53.33%	Less
133	1265	10-10-2024	Upgradation of Janjghar in W. No. 11 MC Hamirpur (H.P)	Sh. Dhani Ram	7,10,500.00	6,66,737.00	-43763.00	-6.16%	Less
134	1294	18-10-2024	Construction of Toilet in MC Sarai W. No. 06 Hamirpur Phase-2	Sh. Pankaj Minhas	4,50,000.00	4,45,898.00	-4102.00	-0.91%	Less



135	1340	24-10-2024	P/F ACP work & other work in toilet near District Court Hamirpur	Sh. Akash Verma	4,90,000.00	5,35,000.00	45000.00	9.18%	Excess
136	1340	24-10-2024	P/F ACP work near Rain Shelter and other beautification Ward No. 02 Sub Head: - Near samart cafe toilet, Rain shelter W. No. 02, toilet near DAV School	Sh. Akash Verma	4,95,000.00	5,28,978.00	33978.00	6.86%	Excess
137	1340	24-10-2024	P/F ACP work & beautification of toilets in MC Hamirpur Sub Head: - ACP work Gandhi Chowk, Aluminium work in all aspirational toilet and other work	Sh. Akash Verma	5,01,155.00	2,48,302.00	-252853.00	-50.45%	Less
138	1390	30-10-2024	Restoration of path, drain etc. Partap Nagar in Ward No. 03 MC Hamirpur	Sh. Dhani Ram	5,58,333.00	5,82,000.00	23667.00	4.24%	Excess
139	1396	01-11-2024	Restoration of path drain in W. No. 07 HBC MC Hamirpur (H.P)	Sh. Japan Singh	15,23,274.00	16,71,950.00	148676.00	9.76%	Excess
140	1394	01-11-2024	Channelization of Nallah in W. No. 07 Hamirpur (H.P)	M/S Pushap Enterprises Sol Prop. Pushap Bhardwaj	5,40,000.00	5,30,955.00	-9045.00	-1.68%	Less
141	1394	01-11-2024	R/M of road in HBC near park, MC Hamirpur (H.P)	Sh. Vasu Dev Nandan	5,17,500.00	4,98,663.00	-18837.00	-3.64%	Less
142	1394	01-11-2024	Construction of path from Udaas Masters house towards Water body, Ward No. 07 MC Hamirpur	Sh. Anil Shyam	5,62,500.00	2,29,029.00	-333471.00	-59.28%	Less
143	1437	05-01-2024	P/F pavers near Suresh house and Bimla Thakur house W. No. 01 Krishna Nagar MC Hamirpur.	Sh. Sanjeev Sharma	5,63,500.00	6,37,529.00	74029.00	13.14%	Excess
144			Construction & Channelization of drain near Suresh Kumar house to Aara Machine W. No. 01 Hamirpur	Sh. Sanjeev Sharma	5,63,500.00	5,61,151.00	-2349.00	-0.42%	Less
145	1338	24-10-2024	Channelization of drain/nallah near Maya Hotel W. No. 08 Hamirpur. Sub Head: - Restoration of path and drain near Maya Hotel.	Sh. Manoj Kumar S/O Sh. Jagan Nath	4,15,837.00	3,33,356.00	-82481.00	-19.83%	Less
146	1338	24-10-2024	Channelization by providing protection wall near Session House, Ward No. 02 MC Hamirpur	Sh. Vinod Kumar (Kuku)	5,73,850.00	5,59,521.00	-14329.00	-2.50%	Less
147	1338	24-10-2024	Restoration of path and drain near Retired Session Judge house, Ward No. 11 MC Hamirpur.	Sh. Shashi Kumar	7,31,339.00	7,25,654.00	-5685.00	-0.78%	Less
148	1398	01-11-2024	Channelization by providing protection wall near Sawagt House, Ward No. 02, MC Hamirpur	Sh. Anil Kumar Thakur	6,48,700.00	4,10,617.00	-238083.00	-36.70%	Less
149	1398	01-11-2024	Channelization of Nallah by way of slab and R/wall near house of Ranjit Thakur and Vinod Kapoor W. No. 04	Sh. Vinod Kumar S/o Sh. Prahlad ram	6,44,520.00	2,25,155.00	-419365.00	-65.07%	Less
150	1394	01-11-2024	Cnstruction of path & R/Wall in W. No. - 03 MC Hamirpur (H.P)	Sh. Satpal (G.C)	5,40,000.00	2,03,530.00	-336470.00	-62.31%	Less
151	1394	01-11-2024	Renovation of back wall of Town Hall stage by ACP Sheet	Sh. Akash verma	4,91,832.00	4,91,648.00	-184.00	-0.04%	Less
152	1394	01-11-2024	Renovation and beautification of stage by providing ACP Sheet etc. in entry hall, stair etc. Town hall Hamirpur (H.P)	Sh. Akash verma	4,96,708.00	4,96,437.00	-271.00	-0.05%	Less



153	1394	01-11-2024	Renovation and beautification of stage by providing ACP Sheet etc. in entry hall, stair etc. Town hall Hamirpur (H.P) P-2	Sh. Akash verma	4,92,687.00	4,92,417.00	-270.00	-0.05%	Less
154	1394	01-11-2024	Renovation and beautification of stage by providing ACP Sheet etc. in entry hall, stairs etc. Town Hall, Hamirpur (Phase-3)	Sh. Akash verma	4,92,785.00	4,92,506.00	-279.00	-0.06%	Less
155	1437	05-01-2024	R/M of path/drain etc. Ward No. 01 MC Hamirpur	Sh. Karanvir Singh	6,65,010.00	6,51,943.00	-13067.00	-1.96%	Less
156	1683	30-12-22024	R/M of path drain etc. in Ward No. - 07 MC Hamirpur	Sh. Anurag Sethi	5,78,200.00	5,60,396.00	-17804.00	-3.08%	Less
157	1594	12-12-2024	P/L Slab over Nallah W. No. 02 & 03 near Deluxe House Hamirpur (Phase-1)	Sh. Akhil Thakur	6,46,800.00	6,52,602.00	5802.00	0.90%	Excess
158	1594	12-12-2024	P/F slab over Nallah, W. No. 02 & 03 near Deluxe House, Hamirpur (Phase-2)	Sh. Akhil Thakur	6,53,400.00	5,47,901.00	-105499.00	-16.15%	Less
159	1594	12-12-2024	Channelization of nallah near Bakshi Ram land, W. No. 03 Hamirpur (H.P)	Sh. Vinod Kumar S/O Sh. Prabh Dyal	6,46,800.00	5,77,626.00	-69174.00	-10.69%	Less
160	1594	12-12-2024	Channelization of Nallah near Urmila Land, Ward No. - 03 Hamirpur (H.P)	Sh. Vinod Kumar S/O Sh. Prabh Dyal	6,58,680.00	5,81,259.00	-77421.00	-11.75%	Less
161	1683	30-12-2024	Channelization by providing protection wall near Sawat house, Ward No. 02, MC Hamirpur.	Sh. Anil Kumar Thakur	6,48,700.00	2,75,666.00	-373034.00	-57.50%	Less
162	1594	12-12-2024	Channelization & path restoration near Parkash and W. No. 08 MC Hamirpur	Sh. Anil Kumar mankotia	5,85,000.00	3,37,784.00	-247216.00	-42.26%	Less
163	1359	28-10-2024	Restoration of street near kanta house towards Rajeev Sharma W. No. 03 Partap Nagar MC Hamirpur.	Sh. Anoop Ray	4,13,000.00	4,08,693.00	-4307.00	-1.04%	Less
164	1437	05-01-2024	Renovation of toilet & beautification near Milkhi Ram Petrol Pump, Ward No. 07 MC Hamirpur	Sh. Suresh Thakur	6,42,512.00	6,28,539.00	-13973.00	-2.17%	Less
165	1594	12-12-2024	Channelization of Nallah W. No. 03 Hamirpur (H.P)	Sh. Vinod Kumar S/O Sh. Prabh Dyal	6,88,800.00	6,57,024.00	-31776.00	-4.61%	Less
166	1594	12-12-2024	Channelization of nallah and RCC slab b/w W. No. 02 & 03.	Sh. Vinod Kumar S/O Sh. Prabh Dyal	6,78,141.00	6,52,530.00	-25611.00	-3.78%	Less
167	1594	12-12-2024	Restoration of path near h/o Smt. Veena W. No. - 11 MC Hamirpur.	Sh. Rajneesh Thakur	6,86,000.00	6,21,022.00	-64978.00	-9.47%	Less
168	1594	12-12-2024	R/M of path drain etc. near Dr. Shama house & near Hamir Public School Hamirpur	Sh. Rajneesh Thakur	7,71,044.00	6,63,292.00	-107752.00	-13.97%	Less
169	1647	21-12-2024	R/M of drain near h/o Rattan (Ex-Employ) Ward No. - 03 MC Hamirpur Sub Head : - C/O R/Wall for Channelization of Nallah.	Sh. Sunil Kumar. (G.C)	7,10,500.00	6,67,706.00	-42794.00	-6.02%	Less
170	1714	03-01-2025	Construction of path from Udaas Master towards Water body W. No. 07 MC Hamirpur.	Sh. Anil Shyam	5,62,500.00	1,48,557.00	-413943.00	-73.59%	Less
171	1647	21-12-2024	P/F tiles and laying of pipe from h/o advocate Gathania to h/o Verma W. No. - 06 MC Hamirpur.	Sh. Shivam Jagota	4,02,500.00	3,73,597.00	-28903.00	-7.18%	Less
172	2235	27-03-2025	R/M drain near Bachat Bhawan with Chamber and near DC office tourism Parking the exit area towards Distt. Court Side.	Sh. Sanjeev Kumar Sharma	6,23,750.00	6,00,000.00	-23750.00	-3.81%	Less